



Status of TRU-PACT II Standard Waste Box Fabrication

Summary of the SWB initiatives being considered or implemented:

- Option to fabricate body from four separate panels and welded at the four corners.
- Option to fabricate the body from two sections with two side panel welds.
- Revise rivnut installation procedure for pre-upset length.
- Allow filter coupling to be centered in the rectangular tubing.
- Clarification of two weld callouts.

Information provided by:

Michael L. Caviness, CMfgE
Manager, Transportation Project
Westinghouse TRU Solutions, LLC